

TRANSFER STATION

At the March 21 meeting of the Board of Health, a status report on the transfer station was received from the board's engineer Anthony Lally, P.E.

Rand Development, the contractors, are on the site and work is progressing on the foundation. Board of health had agreed to have work suspended during the severe cold weather that prevented pouring concrete. Lally said the caissons for front piers are complete and the work was well done.

Fairbanks Scales is on site now and installation of scales is progressing. Paul Barber asked if the scales could be used for weighing other vehicles, thus providing income to the town. The board was informed this capability is there as a result of board's original direction and decisions. Lally will review possible traffic flow of this additional activity.

Color chart for building was given to board and selection of "wedgewood blue" was made by everyone present at the meeting. Building should arrive on site April 1, 2. Target date of May 29, for completion of construction of transfer station and recycling center is firm and contractor has no difficulty meeting this deadline.

Lally reported on his contact with E. Bridgewater Associates and the State Department of Environmental Quality Engineering on the status of E. Bridgewater Associates as an approved facility. Board was assured that there are no problems with this operation as an approved facility. The permit for production of Eco-Fuel II, a fuel source from the processing of rubbish, is under review by the state and perhaps someone has confused this with a review of the total operation. (E. Bridgewater Associates have successfully developed a portable, usable fuel they hope to market in the future.)

Lally's inquiry to the state was at the request of the board because of citizen inquiry.

Letter from E. Bridgewater Associates concerning an adjustment on type of containers was referred to Lally with request for report to board on the benefits to the town including financial and capability to provide service to community.